

Completion Report

1	Name of Wok	Asphalting to roads at Ashok nagar and surrounding area in ward no 14 Bagalagunte		
2	Sanctioned Estimate No.& Date	EE/DZ/TS/ 182 /18-19, Dt.22.02.2019		
3	Head of Account which is Chargeable	P-2415		
4	Enstrument Order No. & Date	EE/DD/VO/567/20-21, Dt.12.03.2020		
5	Name of Contractor	MSV Construction & company		
6a	Time Stipulated for Completion of work	180 days		
b	Delay in execution of work	Nil		
7	Measurement recorded in MB	MB No. 4884 /2019-20		
	Page No	488330 - 488335		
8	check Measurment of the Asst	19.04.2022		
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Enginner		
	incharge of the work	T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	B R Ranganath		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	250.00 Lakhs	25721096	721096.00	-

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
 Ward No.14


 ಸಹಾಯಕ ಅಧ್ಯಕ್ಷಕಾರ್ಯದರ್ಶಿ
 ದಾಸರಾಹಳ್ಳಿ ಮಂಡಳಿ, ಬೆಂಗಳೂರು
ASSISTANT EXECUTIVE ENGINEER
 T.DASARAHALLI SUB-DIVISION
 BANGLORE


EXECUTIVE ENGINEER
 Bruhat Bangalore Mahanagara Palike
 Dasarahalli Division, Bangalore - 560 057.